

## MEMORANDUM

From: Dewberry  
To: New Jersey Department of Environmental Protection  
Date: Friday May 17, 2013  
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Saturday May 11, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	284	5,984	975	7,243
C&D (CY) Total	3,602	27,849	9,452	40,903
Vessels & Vehicles (#) This Week	2	14	0	16
Vessels & Vehicles (#) Total	28	46	0	74

## **Current Contractor Activities**

### **Northern Region**

- Debris and target recovery will continue along Raritan River, Raritan Bay, Union Beach, and Matawan Creek.

### **Estimated Completion Dates of Current Tasks for Northern Region as of 5/11/2013:**

#### **Zone 1:**

<b>Task</b>	<b>Estimated Start</b>	<b>Estimated Completion</b>
Floating Debris Removal	In Progress	Late May, 2013
Marina Debris Removal	In Progress	Early June, 2013
DOT Channel Debris Removal (Liberty State Park, Smith Creek, Passaic River)	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Late June, 2013
State Wildlife Management Areas Debris Removal	In Progress	Mid June, 2013
Newark Bay Debris Removal	In Progress	Early June, 2013
Upper New York Bay Debris Removal	In Progress	Late May, 2013

#### **Zone 2:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Floating Debris Removal	In Progress	Late June, 2013
Marina Debris Removal	In Progress	Early July, 2013
DOT Channel Debris Removal	Complete	Complete
Marsh Debris Removal	In Progress	Mid June, 2013
State Wildlife Management Areas Debris Removal	In Progress	Late May, 2013
Raritan Bay Debris Removal	In Progress	Early July, 2013
Recreational Waterway Debris Removal	In Progress	Late May, 2013
Blocked Storm Water Outfall Debris Removal	In Progress	Late May, 2013

## Central Region

- Removal of targeted and floating debris; as well as debris removal to the surgeline to continue in Zone 3 at the Navesink River in the area of Rumson and Fairhaven, Black Point Creek, Oceanic Bridge, and Upper Navesink River.
- Target and debris removal to continue in Zone 4 at the Manasquan River near the North end of Brick, Point Pleasant, Gull Island, Drum Point, Monmouth Beach Channel, and Mallard Island; Zone 6 near Waretown; and Zone 7 near Stafford. Side scan sonar to continue in Zone 7 near Stafford.

## Estimated Completion Dates of Current Tasks for Central Region as of 5/11/2013:

### Zone 3:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Late May, 2013
DOT Channel Debris Removal	In Progress	Late May, 2013

### Zone 4:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	Complete	Complete
DOT Channel Debris Removal	Complete	Complete
Marina Debris Removal	Complete	Complete
Coastal Lakes Debris Removal	Complete	Complete
Marsh Debris Removal	In Progress	Late May, 2013
Lagoon Debris Removal	Complete	Complete
State Wildlife Management Areas Debris Removal	Complete	Complete
Coastal Lakes Debris Removal	Complete	Complete
Ocean Side Scans	In Progress	Late May, 2013
Ocean Debris Removal	In Progress	Late May, 2013
Blocked Storm Water Outfall Debris Removal	In Progress	Mid June, 2013

### Zone 5:

Task	Estimated Start Date	Estimated Completion Date
Floating Debris Removal	In Progress	Mid May, 2013
Bay Debris Removal	In Progress	Mid May, 2013
DOT Channel Debris Removal	Complete	Complete
Marina Debris Removal	Complete	Complete
Coastal Lakes Debris Removal	Complete	Complete
Marsh Debris Removal	Complete	Complete
Lagoon Debris Removal	Complete	Complete
State Wildlife Management Areas Debris Removal	Complete	Complete
Ocean Debris Removal	In Progress	Late May, 2013
EHP Waterway Debris Removal	In Progress	Late May, 2013

**Estimated Completion Dates of Current Tasks for Central Region as of 5/11/2013:**  
(continued)

**Zone 6:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Bay Debris Removal	In Progress	Mid May, 2013
DOT Channel Debris Removal	Complete	Complete
Floating Debris Removal	In Progress	Mid May, 2013
Marina Debris Removal	Complete	Complete
Marsh Debris Removal	Complete	Complete
Lagoon Debris Removal	Complete	Complete
State Wildlife Management Areas Debris Removal	Complete	Complete
Island Debris Removal	Complete	Complete

**Zone 7:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Floating Debris Removal	In Progress	Late May, 2013
DOT Channel Debris Removal	In Progress	Late May, 2013
Marina Debris Removal	In Progress	Late May, 2013
Lagoon Debris Removal	In Progress	Mid May, 2013
Blocked Storm Water Outfall Sediment Removal	Complete	Complete
Coastal Lakes Debris Removal	In Progress	Late May, 2013
Marsh Debris Removal	In Progress	Late May, 2013
State Wildlife Management Areas Debris Removal	In Progress	Late May, 2013
Island Debris Removal	In Progress	Late May, 2013
Bay Debris Removal	In Progress	Late May, 2013

### **Southern Region**

- Side scan sonar survey in the Delaware Bay south of Bidwell Creek and Zone 9 along the perimeter of bay areas.
- Hydrographic surveys continue in Zone 11 marinas.
- Debris removal along the east side of the mainland in Zone 8 near Mill Creek. Target and debris removal will continue in near Absecon Inlet and Bay, Brigantine Harbor, Rum Point, Atlantic City, Pleasantville, Ventnor, Back Creek, Dividing Creek, Cedar Creek areas, and Zone 8 DOT Channels.

### **Estimated Completion Dates of Current Tasks for Southern Region as of 5/11/2013:**

#### **Zone 8:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Floating Debris Removal	In Progress	Late May, 2013
Ocean Debris Removal	In Progress	Late June, 2013
DOT Channel Debris Removal	In Progress	Early June, 2013
Marina Debris Removal	In Progress	Late May, 2013
Blocked Storm Water Outfall Debris Removal	In Progress	Mid May, 2013
Marsh Debris Removal	In Progress	Mid May, 2013
Stream Debris Removal	In Progress	Late June, 2013

#### **Zone 9:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Floating Debris Removal	Complete	Complete
DOT Channel Debris Removal	Complete	Complete
Ocean Debris Removal	In Progress	Early June, 2013
Island Debris Removal (Seven Island)	In Progress	Mid May, 2013
Marsh Debris Removal (West Creek)	In Progress	Mid June, 2013
Recreational Waterway Debris Removal	Complete	Complete
Marina Debris Removal	In Progress	Late May, 2013
Lagoon Debris Removal	In Progress	Late May, 2013
Blocked Storm Water Outfall Sediment Removal	In Progress	Late May, 2013

## **Estimated Completion Dates of Current Tasks for Southern Region as of 5/11/2013:**

(continued)

### **Zone 10:**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Marsh Debris Removal	Complete	Complete
Ocean Debris Removal	In Progress	Mid June, 2013
Floating Debris Removal	In Progress	Mid June, 2013
Island Debris Removal	Complete	Complete
DOT Channel Debris Removal	Complete	Complete
Stream Debris Removal	Complete	Complete
Brigantine Debris Removal	Complete	Complete
Marina Debris Removal	In Progress	Late May, 2013

### **Zone 11A (Atlantic Coast):**

<b>Task</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>
Floating Debris Removal	In Progress	Late May, 2013
DOT Channel Debris Removal	Complete	Complete
Marsh Debris Removal	In Progress	Late June, 2013
Ocean Debris Removal	In Progress	Mid July, 2013
Lagoons Debris Removal	In Progress	Late May, 2013
Marina Debris Removal	In Progress	Late May, 2013

Report debris at 1-877-WARN-DEP

Additional information available at:

<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



**@NJBeachReport**