

## MEMORANDUM

**From:** Dewberry  
**To:** New Jersey Department of Environmental Protection  
**Date:** Tuesday June 4, 2013  
**RE:** Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Thursday May 30, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	200	1,937	441	2,578
C&D (CY) Total	5,462	38,690	12,972	57,124
Vessels & Vehicles (#) This Week	10	0	1	11
Vessels & Vehicles (#) Total	38	71	10	119

## **Current Contractor Activities**

### **Northern Region**

- In Zone 1, sediment removal will continue in the Hackensack and Hudson River Marinas. In Zone 2, target and debris removal will continue in Raritan Bay, Matawan Creek, Cheesequake Creek. Sediment removal in Shrewsbury Bay.

#### **Estimated Completion Dates of Current Tasks for Northern Region as of 5/26/2013:**

<b>Zone 1</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Floating Debris Removal	Early June
Bay Debris Removal	Early June
DOT Channel Sediment Removal	Early September
Marina Debris Removal	Mid-June
Marina Sediment Removal	Mid-September

<b>Zone 2</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Floating Debris Removal	Early July
Bay Debris Removal	Early August
DOT Channel Sediment Removal	Early September
Marina Sediment Removal	Mid-September
Marina Debris Removal	Mid-September

### **Central Region**

- Target and debris recovery will continue in Zone 3 near Navesink at Black Point Creek, Oceanic Bridge, Upper Navesink River, Monmouth Beach Channel, and Rumson County Club Channel. Sediment removal to continue in Zone 4. Operations on the Shark River within the week.

#### **Estimated Completion Dates of Current Tasks for Central Region as of 5/26/2013:**

<b>Zone 3</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Wetland Debris Removal	Early June
Floating Debris Removal	Early June
Ocean Side Scan Sonar	Early June
Blocked Storm Water Outfall Sediment Removal	Early June
Bays and Streams Debris Removal	Early June
Island Debris Removal	Mid-June
Ocean Debris Removal	Mid-June
DOT Channel Sediment Removal	Early October

**Estimated Completion Dates of Current Tasks for Central Region as of 5/26/2013:**  
(continued)

Zone 4	
Activity	Estimated Completion
Ocean Debris Removal	Mid-June
Marina Sediment Removal	Mid-July
Bay/Lagoon Sediment Removal	Early August

Zone 5	
Activity	Estimated Completion
Ocean Debris Removal	Early June
Hydrographic Survey	Mid-June
Bay/Lagoon Sediment Removal	Early August

Zone 6	
Activity	Estimated Completion
Ocean Side Scan Sonar	Early June
Ocean Debris Removal	Early June
Floating Debris Removal	Mid-June
Bay/Lagoon Sediment Removal	Mid-August
Marina Sediment Removal	Mid-August
DOT Channel Sediment Removal	Late August

Zone 7	
Activity	Estimated Completion
Ocean Side Scan Sonar	Mid-June
Ocean Debris Removal	Mid-June
Bay Debris Removal	Mid-June
DOT Channel Sediment Removal	Late July

### **Southern Region**

- Target and debris removal to continue in Cape May County, Cedar Creek, Heislerville, and Back Creek moving towards Bay Point, (Zone 11). Side scan sonar continuing in Zones 8, 9, 10 and 11.

#### **Estimated Completion Dates of Current Tasks for Southern Region as of 5/26/2013:**

<b>Zone 8</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Ocean Side Scan Sonar	Early June
Bay Side Scan Sonar	Mid-June
DOT Channel Debris Removal	Mid-June
Bay Debris Removal	Late June
Rivers and Streams Debris Removal	Late June
Blocked Storm Water Outfall Sediment Removal	Early July
Marina Sediment Removal	Early July
Ocean Debris Removal	Mid-July
DOT Channel Sediment Removal	Late July

<b>Zone 9</b>	
<b>Activity</b>	<b>Estimated Completion</b>
State Wildlife Management Areas Debris Removal	Early June
Ocean Side Scan Sonar	Early June
Rivers and Streams Side Scan Sonar	Early June
Marsh Debris Removal	Mid-June
DOT Channel Debris Removal	Mid-June
Bay Side Scan Sonar	Late June
Bay Debris Removal	Early July
Rivers and Streams Debris Removal	Mid-July
Ocean Debris Removal	Early August
Marina Sediment Removal	Mid-August
Blocked Storm Water Outfall Sediment Removal	Early September
Lagoon Sediment Removal	Mid-September

**Estimated Completion Dates of Current Tasks for Southern Region as of 5/26/2013:**  
(continued)

<b>Zone 10</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Rivers and Streams Side Scan Sonar	Early June
Ocean Side Scan Sonar	Mid-June
Marsh Debris Removal	Mid-June
State Wildlife Management Areas Debris Removal	Mid-June
Island Debris Removal	Mid-June
DOT Channel Debris Removal	Mid-June
Rivers and Streams Debris Removals	Late June
Bay Side Scan Sonar	Early June
Bay Debris Removal	Late June
Ocean Debris Removal	Late July
DOT Channel Sediment Removal	Early September

<b>Zone 11A (Atlantic Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
DOT Channel Debris Removal	Early June
Island Debris Removal	Mid-June
State Wildlife Management Areas Debris Removal	Mid-June
Marsh Debris Removal	Late June
Bay Debris Removal	Late June
Rivers and Streams Debris Removal	Early July
Ocean Debris Removal	Late July
Marina Sediment Removal	Late September

**Estimated Completion Dates of Current Tasks for Southern Region as of 5/26/2013:**  
(continued)

<b>Zone 11B (Delaware Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Marina Debris Removal	Early June
DOT Channel Debris Removal	Early June
Delaware Bay Side Scan Sonar	Mid-June
Island Debris Removal	Late June
State Wildlife Management Area Debris Removal	Late June
Marsh Debris Removal	Late June
Rivers and Streams Debris Removal	Early July
Delaware Bay Debris Removal	Late July
Marina Sediment Removal	Early October

Report debris at 1-877-WARN-DEP

Additional information available at:  
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



**@NJBeachReport**