

## MEMORANDUM

**From:** Dewberry  
**To:** New Jersey Department of Environmental Protection  
**Date:** Wednesday June 19, 2013  
**RE:** Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Thursday June 13, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	234	4,643	680	5,557
C&D (CY) Total	5,994	48,512	15,060	69,566
Vessels & Vehicles (#) This Week	0	6	2	8
Vessels & Vehicles (#) Total	38	94	18	150

## **Current Contractor Activities**

### **Northern Region**

- In Zone 1, sediment removal will continue in Edgewater Marina. Sediment removal is expected to begin in Smith Creek within the week. Sediment removal is set to begin in Shrewsbury once a disposal site is identified.

#### **Estimated Completion Dates of Current Tasks for Northern Region as of 6/13/2013:**

<b>Zone 1</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Marina Debris Removal	Late June
DOT Channel Sediment Removal	TBD
Marina Sediment Removal	Mid-September

<b>Zone 2</b>	
<b>Activity</b>	<b>Estimated Completion</b>
DOT Channel Sediment Removal	Early September
Marina Sediment Removal	Mid-November

### **Central Region**

- Target and debris recovery will continue in Zone 3 near Navesink at Black Point Creek, Oceanic Bridge, Upper Navesink River, Monmouth Beach Channel, and Rumson County Club Channel. Debris operations on the Shark River to end within the week. Sediment removal to continue in Zone 4, area's 5 and 6.

#### **Estimated Completion Dates of Current Tasks for Central Region as of 6/13/2013:**

<b>Zone 3</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Ocean Debris Removal	Mid-June
Bays and Streams Debris Removal	Mid-June
Island Debris Removal	Mid-June
Floating Debris Removal	Late June
DOT Channel Sediment Removal	Early November

<b>Zone 4</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Ocean Debris Removal	Late June
Bay/Lagoon Sediment Removal	Late July
Marina Sediment Removal	Early August

**Estimated Completion Dates of Current Tasks for Central Region as of 6/13/2013:**  
(continued)

Zone 5	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late July
Marina Sediment Removal	Early September
Bay/Lagoon Sediment Removal	Mid-September

Zone 6	
Activity	Estimated Completion
Ocean Debris Removal	Mid-June
Marina Sediment Removal	Mid-August
Bay/Lagoon Sediment Removal	Late August
DOT Channel Sediment Removal	Mid-September

Zone 7	
Activity	Estimated Completion
Ocean Side Scan Sonar	Late June
Ocean Debris Removal	Late June
DOT Channel Sediment Removal	Mid-August

**Southern Region**

- Target and debris removal will continue in the Gardner's Basin, Chestnut Neck Marina, Nacote Creek, Motts Creek and Oyster Creek, (Zone 10); and Oyster Creek, Carino Creek, Taylor/Jones Creek, Rubin Warren Thorofare, north and South Avalon Bay area, Stow Creek and Manumunskin Creek, (Zone 11) Hand removal of debris will continue at Radio Road, (Zone 9); and Cedar Creek at Bay Point, (Zone 11). Side scan sonar continuing in Zones 8, 9, 10 and 11.

**Estimated Completion Dates of Current Tasks for Southern Region as of 6/13/2013:**

<b>Zone 8</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Bay Side Scan Sonar (including additional)	Mid-June
DOT Channel Debris Removal	Mid-June
Rivers and Streams Debris Removal	Late June
Ocean Debris Removal	Late June
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
Blocked Storm Water Outfall Sediment Removal	Mid-July
Marina Sediment Removal	Mid-July
DOT Channel Sediment Removal	Late July

<b>Zone 9</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Marsh Debris Removal	Mid-June
Bay Side Scan Sonar (including additional)	Mid-June
Rivers and Streams Debris Removal	Late June
Ocean Debris Removal	Late June
Lagoon Debris Removal	Early July
Bay Debris Removal	Early July
Marina Sediment Removal	Mid-August
Blocked Storm Water Outfall Sediment Removal	Mid-September
Lagoon Sediment Removal	Mid-October

<b>Zone 10</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Marsh Debris Removal	Mid-June
State Wildlife Management Areas Debris Removal	Mid-June
DOT Channel Debris Removal	Mid-June
Island Debris Removal	Mid-June
Rivers and Streams Debris Removals	Late June
Ocean Debris Removal	Late June
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
DOT Channel Sediment Removal	Early September

**Estimated Completion Dates of Current Tasks for Southern Region as of 6/13/2013:**  
(continued)

<b>Zone 11A (Atlantic Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Island Debris Removal	Mid-June
State Wildlife Management Areas Debris Removal	Mid-June
Marsh Debris Removal	Late June
Lagoon Debris Removal	Early July
Rivers and Streams Debris Removal	Early July
Bay Debris Removal	Mid-July
Ocean Debris Removal	Late July
Marina Sediment Removal	Late September

<b>Zone 11B (Delaware Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Delaware Bay Side Scan Sonar	Mid-June
State Wildlife Management Area Debris Removal	Late June
Marsh Debris Removal	Late June
Rivers and Streams Debris Removal	Early July
DOT Channel Debris Removal	Early July
Island Debris Removal	Mid-July
Delaware Bay Debris Removal	Late July
Marina Sediment Removal	Mid-October

Report debris at 1-877-WARN-DEP

Additional information available at:  
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



**@NJBeachReport**