

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Friday June 28, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Thursday June 27, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	438	4,279	753	5,470
C&D (CY) Total	6,432	57,213	17,184	80,829
Vessels & Vehicles (#) This Week	0	7	6	13
Vessels & Vehicles (#) Total	38	104	26	168

Current Contractor Activities

Northern Region

- In Zone 1, sediment removal will continue in Edgewater, Von Dohln marinas on the Hudson River, and Smiths Creek. Debris removal will continue in Weehawken. Sediment removal in Compton's Creek (Zone 2) is currently on hold due to an endangered species issues.

Estimated Completion Dates of Current Tasks for Northern Region as of 6/27/2013:

Zone 1	
Activity	Estimated Completion
Debris Removal	Early July
Marina Sediment Removal	Mid-August
DOT Channel Sediment Removal	On Hold

Zone 2	
Activity	Estimated Completion
DOT Channel Sediment Removal	On Hold
Marina Sediment Removal	Mid-November

Central Region

- Debris removal operations on the Manasquan to finish within the next few days. Target and debris recovery will continue in Zone 3 at Black Point Creek, Oceanic Bridge, Monmouth Beach Channel, and Rumson County Club Channel. Sediment removal and sand stockpiling at Brick Beach 3 to continue in Zone 4, area 6.

Estimated Completion Dates of Current Tasks for Central Region as of 6/27/2013:

Zone 3	
Activity	Estimated Completion
Ocean Debris Removal	Early July
River and Stream Debris Removal	Early July
DOT Channel Sediment Removal	Late October

Zone 4	
Activity	Estimated Completion
Bay/Lagoon Sediment Removal	Early August
Marina Sediment Removal	Mid-August

Estimated Completion Dates of Current Tasks for Central Region as of 6/27/2013:
(continued)

Zone 5	
Activity	Estimated Completion
DOT Channel Sediment Removal	Mid-August
Marina Sediment Removal	Early September
Bay/Lagoon Sediment Removal	Mid-September

Zone 6	
Activity	Estimated Completion
Marina Sediment Removal	Mid-August
Bay/Lagoon Sediment Removal	Late August
DOT Channel Sediment Removal	Mid-September

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Mid-August

Southern Region

- Surge line debris collection will continue at Delaware Bay in Salem, Cedar Point and Nantuxent Creek, (Zone 11). Target identification/marketing will continue in Bay Grids 8-10, 8-12, 8-15 and 8-16, (Zone 8); and Mystic Creek, (Zone 11). Target and debris removal will continue in Channel Creek, Parker Run Creek, Little Egg Harbor tributaries, Grids 8-10, 8-12, 8-13, 8-14, 8-15 and 8-17, Morrison's Marina and Beach Haven lagoons, (Zone 8); and Wildwood, (Zone 11). Target and debris removal will continue in Beach Haven West lagoon, Ship Bottom, Beach Haven Terrace, Beach Haven Gardens and Bay Grid 8-100, (Zone 8); Tuckerton Green, Grids 9-2, 9-3, 9-11 and 9-12, (Zone 9); and Ocean City lagoons, Ventnor, and Delaware River from West Creek to Artificial Island, (Zone 11). Side scan sonar continuing in Zone 8.

Estimated Completion Dates of Current Tasks for Southern Region as of 6/27/2013:

Zone 8	
Activity	Estimated Completion
Ocean Debris Removal	Late July
Bay Debris Removal	Mid-July
Lagoon Debris Removal	Mid-July
Blocked Storm Water Outfall Sediment Removal	Late July
DOT Channel Sediment Removal	Late August
Marina Sediment Removal	Mid-September
Lagoon Sediment Removal	Early October

Zone 9	
Activity	Estimated Completion
Ocean Debris Removal	Early July
Lagoon Debris Removal	Mid-July
Bay Debris Removal	Mid-July
Blocked Storm Water Outfall Sediment Removal	Late August
Marina Sediment Removal	Early October
Lagoon Sediment Removal	Mid-October

Zone 10	
Activity	Estimated Completion
Ocean Debris Removal	Early July
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
DOT Channel Sediment Removal	Mid-October

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
Ocean Debris Removal	Mid-July
DOT Channel Sediment Removal	Late August
Marina Sediment Removal	Mid-September

Estimated Completion Dates of Current Tasks for Southern Region as of 6/27/2013:
(continued)

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Delaware Bay Debris Removal	Late July
Marina Sediment Removal	On Hold

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport