

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Friday July 5, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Thursday July 4, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	2,348	305	2,653
C&D (CY) Total	6,432	59,561	17,489	83,482
Vessels & Vehicles (#) This Week	0	3	9	12
Vessels & Vehicles (#) Total	38	107	35	180

Current Contractor Activities

Northern Region

- In Zone 1, sediment removal will continue in the Hudson marinas and Smiths Creek.

Estimated Completion Dates of Current Tasks for Northern Region as of 7/5/2013:

Zone 1	
Activity	Estimated Completion
Marina Debris Removal	Early July
Marina Sediment Removal	Late July
DOT Channel Sediment Removal	Late July

Zone 2	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late August
Marina Sediment Removal	Late October

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4 areas 5 and 6. Beach quality will continue to be relocated to Brick Beach III.

Estimated Completion Dates of Current Tasks for Central Region as of 7/5/2013:

Zone 3	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late October

Zone 4	
Activity	Estimated Completion
Marina Sediment Removal	Late July
Bay/Lagoon Sediment Removal	Late August

Estimated Completion Dates of Current Tasks for Central Region as of 7/5/2013:
(continued)

Zone 5	
Activity	Estimated Completion
DOT Channel Sediment Removal	Mid-August
Marina Sediment Removal	Early September
Bay/Lagoon Sediment Removal	Mid-September

Zone 6	
Activity	Estimated Completion
Marina Sediment Removal	Mid-August
Bay/Lagoon Sediment Removal	Late August
DOT Channel Sediment Removal	Mid-September

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Mid-August

Southern Region

- Plan and prep for sediment removal, (Zone 8). Target identification/marketing will continue in Great Bay Grids 10-19-23, 10-25-28 and Reeds Bay, (Zone 10). Target and debris removal will continue in Great Bay Grids 10-14-16, (Zone 10); and near Atlantic City, (Zone 11). Side scan sonar will continue, (Zone 11).

Estimated Completion Dates of Current Tasks for Southern Region as of 7/5/2013:

Zone 8	
Activity	Estimated Completion
Lagoon Debris Removal	Mid-July
Bay Debris Removal	Mid-July
Ocean Debris Removal	Mid-July
Blocked Storm Water Outfall Sediment Removal	Late July
DOT Channel Sediment Removal	Early September
Marina Sediment Removal	Mid-September
Lagoon Sediment Removal	Early October

Estimated Completion Dates of Current Tasks for Southern Region as of 7/5/2013:
(continued)

Zone 9	
Activity	Estimated Completion
Lagoon Debris Removal	Mid-July
Bay Debris Removal	Mid-July
Ocean Debris Removal	Mid-July
Blocked Storm Water Outfall Sediment Removal	Late August
Lagoon Sediment Removal	Late September
Marina Sediment Removal	Mid-October

Zone 10	
Activity	Estimated Completion
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
Ocean Debris Removal	Mid-July
DOT Channel Sediment Removal	Mid-October

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Ocean Debris Removal	Early July
Bay Debris Removal	Early July
Lagoon Debris Removal	Early July
DOT Channel Sediment Removal	Late October
Marina Sediment Removal	Mid-November

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Delaware Bay Debris Removal	Early July
Rivers and Streams Debris Removal	Mid-July
Marina Sediment Removal	On Hold

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport