

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Friday July 12, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Thursday July 11, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	674	1,625	136	2,435
C&D (CY) Total	7,106	61,186	17,625	85,917
Vessels & Vehicles (#) This Week	0	2	5	7
Vessels & Vehicles (#) Total	38	109	40	187

Current Contractor Activities

Northern Region

- Sediment removal will continue in the Hudson marinas and Smiths Creek. Debris removal will continue on the Hudson River. Debris spotted in the Elizabeth Bay area to be assessed for debris removal.

Estimated Completion Dates of Current Tasks for Northern Region as of 7/12/2013:

Zone 1	
Activity	Estimated Completion
Debris Removal	Late July
Marina Sediment Removal	Early September
DOT Channel Sediment Removal	On Hold

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	On Hold

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4. Beach quality sand will continue to be relocated to Brick Beach.

Estimated Completion Dates of Current Tasks for Central Region as of 7/12/2013:

Zone 3	
Activity	Estimated Completion
DOT Channel Sediment Removal	On Hold

Zone 4	
Activity	Estimated Completion
Marina Sediment Removal	Late July
Bay/Lagoon Sediment Removal	Late August

Estimated Completion Dates of Current Tasks for Central Region as of 7/12/2013:
(continued)

Zone 5	
Activity	Estimated Completion
Bay/Lagoon Sediment Removal	Mid-August
Marina Sediment Removal	Early September
DOT Channel Sediment Removal	On Hold

Zone 6	
Activity	Estimated Completion
Marina Sediment Removal	Late August
Bay/Lagoon Sediment Removal	Late August
DOT Channel Sediment Removal	On Hold

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	On Hold

Southern Region

Plan and prep for sediment removal will continue in Zones 8. Debris will continue to be collected in Zones 8, 9, 10, and 11. Target and debris removal will continue at 34th Street, Ocean City and in Stone Harbor in Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 7/12/2013:

Zone 8	
Activity	Estimated Completion
Bay Debris Removal	Mid-July
Blocked Storm Water Outfall Sediment Removal	Late July
Marina Sediment Removal	Mid-August
Lagoon Sediment Removal	Mid-October
DOT Channel Sediment Removal	On Hold

Estimated Completion Dates of Current Tasks for Southern Region as of 7/12/2013:
(continued)

Zone 9	
Activity	Estimated Completion
Bay Debris Removal	Mid-July
Marina Sediment Removal	Late August
Blocked Storm Water Outfall Sediment Removal	Early September
Lagoon Sediment Removal	Late September

Zone 10	
Activity	Estimated Completion
DOT Channel Sediment Removal	On Hold

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Bay Debris Removal	Mid-July
Marina Sediment Removal	Mid-November
DOT Channel Sediment Removal	On Hold

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Delaware Bay Debris Removal	Late July
Marina Sediment Removal	Mid November

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!

 **@NJBeachReport**