

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Friday July 26, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Thursday July 25, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	813	1,098	32	1,943
C&D (CY) Total	7,919	64,110	17,750	89,779
Sediment Removed (CY) This Week	3,222	12,900	0	16,122
Sediment Removed (CY) Total	119,429	47,119	0	166,548
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	38	111	40	189

Current Contractor Activities

Northern Region

- Sediment removal will continue in Smiths Creek and will start in Captain's Cove. Debris removal will continue in the Raritan Bay area of Smiths Creek. The contractor will continue to respond to new debris sighting reports.

Estimated Completion Dates of Current Tasks for Northern Region as of 7/26/2013:

Zone 1	
Activity	Estimated Completion
Marinas Debris Removal	Early August
DOT Channel Sediment Removal	Mid-August
Marina Sediment Removal	Mid-August

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late August
DOT Channel Sediment Removal	Pending

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4 and Trader's Cove. Beach quality sand is being relocated to Brick Beach and Downer Street.

Estimated Completion Dates of Current Tasks for Central Region as of 7/26/2013:

Zone 3	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late October

Zone 4	
Activity	Estimated Completion
Marina Sediment Removal	Late August

Zone 5	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late August
Marina Sediment Removal	Mid-September

**Estimated Completion Dates of Current Tasks for Central Region as of 7/26/2013:
(continued)**

Zone 6	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late September

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late August

Southern Region

Target and debris removal of concrete docks in Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 7/26/2013:

Zone 8	
Activity	Estimated Completion
Outfall Sediment Removal	Early September
Marina Sediment Removal	Mid-September
DOT Channel Sediment Removal	Mid-November

Zone 9	
Activity	Estimated Completion
Outfall Sediment Removal	Early September
Marina Sediment Removal	Early October

Zone 10	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late December

**Estimated Completion Dates of Current Tasks for Southern Region as of 7/26/2013:
(continued)**

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Mid-October
DOT Channel Sediment Removal	Late December

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!

