

## MEMORANDUM

**From:** Dewberry  
**To:** New Jersey Department of Environmental Protection  
**Date:** Friday August 02, 2013  
**RE:** Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Thursday August 01, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	1,170	1,179	0	2,349
C&D (CY) Total	9,089	65,289	17,750	92,128
Sediment Removed (CY) This Week	4,056	18,325	0	22,381
Sediment Removed (CY) Total	123,485	65,444	0	188,929
Vessels & Vehicles (#) This Week	0	2	0	0
Vessels & Vehicles (#) Total	38	113	40	191

## **Current Contractor Activities**

### **Northern Region**

- Sediment removal will continue in Smiths Creek and target removal will continue in Newark Bay. Hydrographic scans of Gateway Marina and Captain's Cove are scheduled for next week.

#### **Estimated Completion Dates of Current Tasks for Northern Region as of 8/2/2013:**

<b>Zone 1</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Smiths Creek Marinas Debris Removal	Early August
Smiths Creek Channel Sediment Removal	Mid-August
Jan and Jerry's Marina Sediment Removal	Mid-August

<b>Zone 2</b>	
<b>Activity</b>	<b>Estimated Completion</b>
DOT Channels	Pending

### **Central Region**

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4 and Trader's Cove. Beach quality sand is being relocated to Brick Beach and beaches near Downer and Lyman Street. Zone 5 dredging operations are scheduled to start within the week.

#### **Estimated Completion Dates of Current Tasks for Central Region as of 8/2/2013:**

<b>Zone 3</b>	
<b>Activity</b>	<b>Estimated Completion</b>
DOT Channels	Early November

<b>Zone 4</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Mantolocking Cove Marina Sediment Removal	Early August
Area 3 Sediment Removal	Late August
Area 4, 4B Sediment Removal	Late August

<b>Zone 5</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Area 5 Sediment Removal	Late August

**Estimated Completion Dates of Current Tasks for Central Region as of 8/2/2013:  
(continued)**

Zone 6	
Activity	Estimated Completion
DOT Channels	Late September

Zone 7	
Activity	Estimated Completion
DOT Channels	Early September

**Southern Region**

Target and debris removal in Zones 8 and 9.

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/2/2013:**

Zone 8	
Activity	Estimated Completion
Outfall Sediment Removal	Early September
Marina Sediment Removal	Late-September
DOT Channel Sediment Removal	Late November
Lagoon Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Outfall Sediment Removal	Mid-September
Marina Sediment Removal	Mid-October

Zone 10	
Activity	Estimated Completion
DOT Channel Sediment Removal	Late December

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/2/2013:  
(continued)**

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	Mid-December

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Report debris at 1-877-WARN-DEP

Additional information available at:  
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



**@NJBeachReport**