

## MEMORANDUM

**From:** Dewberry  
**To:** New Jersey Department of Environmental Protection  
**Date:** Friday August 09, 2013  
**RE:** Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Thursday August 08, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	35	870	0	905
C&D (CY) Total	9,124	66,159	17,750	93,033
Sediment Removed (CY) This Week	861	12,412	0	13,273
Sediment Removed (CY) Total	124,346	77,856	0	202,202
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	38	113	40	191

## **Current Contractor Activities**

### **Northern Region**

- Sediment removal will continue in Smiths Creek and hydrographic surveys will be scheduled for Raritan Bay Yacht Club and Belford Ferry Terminal.

#### **Estimated Completion Dates of Current Tasks for Northern Region as of 8/9/2013:**

<b>Zone 1</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Smiths Creek Channel Sediment Removal	Mid-August
Jan and Jerry's Marina Sediment Removal	Late August

<b>Zone 2</b>	
<b>Activity</b>	<b>Estimated Completion</b>
DOT Channel Sediment Removal	Pending

### **Central Region**

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4, Zone 5, and Trader's Cove. Beach quality sand is being relocated to Brick Beach and beaches near Downer and Lyman Street.

#### **Estimated Completion Dates of Current Tasks for Central Region as of 8/9/2013:**

<b>Zone 3</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Marina Sediment Removal	Mid-November

<b>Zone 4</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Area 5B Sediment Removal	Mid-August
Area 3 Sediment Removal	Late August
Area 4, 4B Sediment Removal	Late August

<b>Zone 5</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Area 5 Sediment Removal	Late August

**Estimated Completion Dates of Current Tasks for Central Region as of 8/9/2013:  
(continued)**

Zone 6	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

**Southern Region**

- Target and debris removal in Zones 8 and 9.

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/9/2013:**

Zone 8	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Mid-September
Marina Sediment Removal	Early October
DOT Channel Sediment Removal	Pending
Lagoon Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Late September
Marina Sediment Removal	Late October

Zone 10	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-August
DOT Channel Sediment Removal	Pending

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/9/2013:  
(continued)**

<b>Zone 11A (Atlantic Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Punch List Final Pass Debris Removal	Late August
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	Pending

<b>Zone 11B (Delaware Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Punch List Final Pass Debris Removal	Late August
Marina Sediment Removal	Pending

Report debris at 1-877-WARN-DEP

Additional information available at:  
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



**@NJBeachReport**