

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Friday August 16, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Thursday August 15, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	73	661	0	734
C&D (CY) Total	9,197	66,820	17,750	93,767
Sediment Removed (CY) This Week	2,784	11,397	0	14,181
Sediment Removed (CY) Total	127,130	89,253	0	216,383
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	38	113	40	191

Current Contractor Activities

Northern Region

- Sediment removal will take place in Jan and Jerry's Marina on Smiths Creek. Additionally, preparations and planning will take place for core sampling in the Northern Region.

Estimated Completion Dates of Current Tasks for Northern Region as of 8/16/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4, and Zone 5. Beach quality sand is being relocated near Downer and Lyman Street. Sediment removal operations in Zone 4 and Zone 5 to begin within the week.

Estimated Completion Dates of Current Tasks for Central Region as of 8/16/2013:

Zone 3	
Activity	Estimated Completion
Marina Sediment Removal	Mid-November

Zone 4	
Activity	Estimated Completion
Area 3 Sediment Removal	Early September
Area 4, 4B Sediment Removal	Late August
Area 2	Early September

Zone 5	
Activity	Estimated Completion
Area 5 Sediment Removal	Late August

**Estimated Completion Dates of Current Tasks for Central Region as of 8/16/2013:
(continued)**

Zone 6	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Southern Region

- Scouting and locating eligible debris from the land side in Zones 9, 10 and 11.
- Removal of debris in Zone 8.

Estimated Completion Dates of Current Tasks for Southern Region as of 8/16/2013:

Zone 8	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Late September
Marina Sediment Removal	Mid-October
DOT Channel Sediment Removal	Pending
Lagoon Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Late September
Marina Sediment Removal	Early November

Zone 10	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
DOT Channel Sediment Removal	Pending

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/16/2013:
(continued)**

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Marina Sediment Removal	Mid-November
DOT Channel Sediment Removal	Pending

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Early September
Marina Sediment Removal	Pending

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport