

## MEMORANDUM

**From:** Dewberry  
**To:** New Jersey Department of Environmental Protection  
**Date:** Friday August 23, 2013  
**RE:** Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –  
Weekly Website Update: Week Ending Thursday August 22, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	1,487	0	1,487
C&D (CY) Total	9,197	68,307	17,750	95,254
Sediment Removed (CY) This Week	0	27,695	0	27,695
Sediment Removed (CY) Total	127,130	116,948	0	244,078
Vessels & Vehicles (#) This Week	1	0	0	1
Vessels & Vehicles (#) Total	39	113	40	192

## **Current Contractor Activities**

### **Northern Region**

- Sediment removal will take place in Jan and Jerry's Marina on Smiths Creek starting on Monday. Preparations and planning will take place for core sampling in the Northern Region.

#### **Estimated Completion Dates of Current Tasks for Northern Region as of 8/23/2013:**

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

### **Central Region**

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4 and Zone 5. Beach quality sand is being relocated to beaches near Downer, Lyman Street and the Rt. 37 sand screening site. Additional sediment removal operations to begin in Zone 4 within the week.

#### **Estimated Completion Dates of Current Tasks for Central Region as of 8/23/2013:**

Zone 3	
Activity	Estimated Completion
Marina Sediment Removal	Mid-October

Zone 4	
Activity	Estimated Completion
Area 3 Sediment Removal	Early September
Area 4, 4B Sediment Removal	Early September
Area 2	Mid-September

Zone 5	
Activity	Estimated Completion
Area 5 Sediment Removal	Late August
Area 6, 6B Sediment Removal	Mid-September

**Estimated Completion Dates of Current Tasks for Central Region as of 8/23/2013:  
(continued)**

Zone 6	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

**Southern Region**

- Debris removal will be performed waterside in Zones 8, 9, and partially in Zone 10.

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/23/2013:**

Zone 8	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Late September
Marina Sediment Removal	Mid-October
DOT Channel Sediment Removal	Pending
Lagoon Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late August
Outfall Sediment Removal	Early October
Marina Sediment Removal	Mid-November

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/23/2013:  
(continued)**

<b>Zone 10</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Punch List Final Pass Debris Removal	Early September
DOT Channel Sediment Removal	Pending

<b>Zone 11A (Atlantic Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Punch List Final Pass Debris Removal	Early September
Marina Sediment Removal	Late November
DOT Channel Sediment Removal	Pending

<b>Zone 11B (Delaware Coast)</b>	
<b>Activity</b>	<b>Estimated Completion</b>
Punch List Final Pass Debris Removal	Early September
Marina Sediment Removal	Pending

Report debris at 1-877-WARN-DEP

Additional information available at:  
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!

 **@NJBeachReport**