

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday August 29, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday August 28, 2013

| Debris Contractor Statistics | | | | |
|-------------------------------------|----------|---------|----------|---------|
| | Northern | Central | Southern | Totals |
| C&D (CY) This Week | 0 | 1,318 | 13 | 1,331 |
| C&D (CY) Total | 9,197 | 69,625 | 17,763 | 96,585 |
| Sediment Removed (CY) This Week | 2,443 | 22,069 | 0 | 24,512 |
| Sediment Removed (CY) Total | 129,573 | 139,017 | 0 | 268,590 |
| Vessels & Vehicles (#) This Week | 0 | 0 | 2 | 2 |
| Vessels & Vehicles (#) Total | 39 | 113 | 42 | 194 |

Current Contractor Activities

Northern Region

- Operations in Zone 1 and 2 marinas are pending subject to core sampling results.

Estimated Completion Dates of Current Tasks for Northern Region as of 8/29/2013:

| Zone 1 | |
|-------------------------|-----------------------------|
| Activity | Estimated Completion |
| Marina Sediment Removal | Pending |

| Zone 2 | |
|------------------------------|-----------------------------|
| Activity | Estimated Completion |
| DOT Channel Sediment Removal | Pending |

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4, and Zone 5. Beach quality sand is being relocated to beaches near Downer, Lyman Street and the Rt. 37 screening site. Sediment removal operations in Zone 4 are under review.

Estimated Completion Dates of Current Tasks for Central Region as of 8/29/2013:

| Zone 3 | |
|-------------------------|-----------------------------|
| Activity | Estimated Completion |
| Marina Sediment Removal | Mid-October |

| Zone 4 | |
|-----------------------------|-----------------------------|
| Activity | Estimated Completion |
| Area 4, 4B Sediment Removal | Mid-September |
| Area 3 Sediment Removal | Late September |
| Area 2 | Late September |

| Zone 5 | |
|-----------------------------|-----------------------------|
| Activity | Estimated Completion |
| Area 5 Sediment Removal | Late August |
| Area 6, 6B Sediment Removal | Mid-September |

**Estimated Completion Dates of Current Tasks for Central Region as of 8/29/2013:
(continued)**

| Zone 6 | |
|------------------------------|----------------------|
| Activity | Estimated Completion |
| DOT Channel Sediment Removal | Pending |

| Zone 7 | |
|------------------------------|----------------------|
| Activity | Estimated Completion |
| DOT Channel Sediment Removal | Pending |

Southern Region

- Debris removal will be performed water-side in Zones 8, 9, and partially in Zone 10.

Estimated Completion Dates of Current Tasks for Southern Region as of 8/29/2013:

| Zone 8 | |
|--------------------------------------|----------------------|
| Activity | Estimated Completion |
| Punch List Final Pass Debris Removal | Early September |
| Outfall Sediment Removal | Late September |
| Marina Sediment Removal | Early October |
| DOT Channel Sediment Removal | Pending |

| Zone 9 | |
|--------------------------------------|----------------------|
| Activity | Estimated Completion |
| Punch List Final Pass Debris Removal | Early September |
| Outfall Sediment Removal | Late September |
| Marina Sediment Removal | Early October |

**Estimated Completion Dates of Current Tasks for Southern Region as of 8/29/2013:
(continued)**

| Zone 10 | |
|--------------------------------------|-----------------------------|
| Activity | Estimated Completion |
| Punch List Final Pass Debris Removal | Early September |
| Marina Sediment Removal | Early October |
| DOT Channel Sediment Removal | Pending |

| Zone 11A (Atlantic Coast) | |
|--------------------------------------|-----------------------------|
| Activity | Estimated Completion |
| Punch List Final Pass Debris Removal | Mid-September |
| Marina Sediment Removal | Mid-October |
| DOT Channel Sediment Removal | Pending |

| Zone 11B (Delaware Coast) | |
|--------------------------------------|-----------------------------|
| Activity | Estimated Completion |
| Punch List Final Pass Debris Removal | Mid-September |
| Marina Sediment Removal | Late October |

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport