

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday September 5, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday September 4, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	352	106	458
C&D (CY) Total	9,197	69,977	17,869	97,043
Sediment Removed (CY) This Week	1,682	7,510	0	9,192
Sediment Removed (CY) Total	131,255	146,527	0	277,782
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	39	113	42	194

Current Contractor Activities

Northern Region

- Sediment removal operations in Zone 1 and 2 marinas are pending subject to core sampling results. Debris recovery operations to take place in Raritan Bay pending target verification.

Estimated Completion Dates of Current Tasks for Northern Region as of 9/05/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	Pending

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone 4, and Zone 5. Beach quality sand is being relocated to beaches near Downer, Lyman Street and the Rt. 37 screening site.

Estimated Completion Dates of Current Tasks for Central Region as of 9/05/2013:

Zone 3	
Activity	Estimated Completion
Marina Sediment Removal	Mid-October

Zone 4	
Activity	Estimated Completion
Area 4, 4B Sediment Removal	Mid-September
Area 3 Sediment Removal	Late September
Area 2	Late September

Zone 5	
Activity	Estimated Completion
Area 7 Sediment Removal	Mid-September
Area 6, 6B Sediment Removal	Late September

**Estimated Completion Dates of Current Tasks for Central Region as of 9/05/2013:
(continued)**

Zone 6	
Activity	Estimated Completion
Lagoon Sediment Removal	Mid-October
DOT Channel Sediment Removal	Pending

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Southern Region

- Debris removal will be performed in Zones 8, 9, 10, and 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 9/05/2013:

Zone 8	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Early September
Outfall Sediment Removal	Late September
Marina Sediment Removal	Early October
DOT Channel Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Early September
Outfall Sediment Removal	Late September
Marina Sediment Removal	Early October
DOT Channel Sediment Removal	Pending

**Estimated Completion Dates of Current Tasks for Southern Region as of 9/05/2013:
(continued)**

Zone 10	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Early September
Marina Sediment Removal	Early October
DOT Channel Sediment Removal	Pending

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	Pending

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Marina Sediment Removal	Late October

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport