

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday September 12, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday September 11, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	1,406	88	1,494
C&D (CY) Total	9,197	71,383	17,957	98,537
Sediment Removed (CY) This Week	0	23,322	0	23,322
Sediment Removed (CY) Total	131,255	169,849	0	301,104
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	39	113	42	194

Current Contractor Activities

Northern Region

- Target debris recovery operations in Raritan Bay are scheduled to be completed within the week. Sediment removal operations in Zone 1 and Zone 2 marinas are pending dredge plan completion and contractor work schedule.

Estimated Completion Dates of Current Tasks for Northern Region as of 9/12/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	Pending

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal to continue in Zone 4, Areas 2, 3 and 4. Sediment removal operations are completed in Zone 5, Areas 6 and 6B, however sediment trucking and screening loads will continue to be processed. Sediment removal is awaiting permit modifications in Zone 5, Areas 6C and 6D. Beach quality sand is being relocated to beaches near Downer St. and the Rt. 37 screening site.

Estimated Completion Dates of Current Tasks for Central Region as of 9/12/2013:

Zone 3	
Activity	Estimated Completion
Marina Sediment Removal	Mid-October

Zone 4	
Activity	Estimated Completion
Area 4, 4B Sediment Removal	Late September
Area 3 Sediment Removal	Late September
Area 2	Late September

Zone 5	
Activity	Estimated Completion
Area 6C Sediment Removal	Early October

Area 6D Sediment Removal	Early October
DOT Channel Sediment Removal	Pending

**Estimated Completion Dates of Current Tasks for Central Region as of 9/12/2013:
(continued)**

Zone 6	
Activity	Estimated Completion
Lagoon Sediment Removal	Mid-October
DOT Channel Sediment Removal	Pending

Zone 7	
Activity	Estimated Completion
DOT Channel Sediment Removal	Pending

Southern Region

- Wetland and waterside debris removal to take place in Zones 8, 9, 10, and 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 9/12/2013:

Zone 8	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Outfall Sediment Removal	Early October
Marina Sediment Removal	Early October
DOT Channel Sediment Removal	Pending

Zone 9	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Outfall Sediment Removal	Early October
Marina Sediment Removal	Early November
DOT Channel Sediment Removal	Pending

**Estimated Completion Dates of Current Tasks for Southern Region as of 9/12/2013:
(continued)**

Zone 10	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Marina Sediment Removal	Mid-October
DOT Channel Sediment Removal	Pending

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Mid-September
Marina Sediment Removal	Late November
DOT Channel Sediment Removal	Pending

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Punch List Final Pass Debris Removal	Late September
Marina Sediment Removal	Late November

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport