

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday October 3, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday October 2, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	773	173	946
C&D (CY) Total	9,197	72,997	18,641	100,835
Sediment Removed (CY) This Week	448	11,927	0	12,375
Sediment Removed (CY) Total	131,926	215,059	0	346,985
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	39	113	42	194

Current Contractor Activities

Northern Region

- Sediment removal operations in Lockwood Boat Works to begin within the week pending new hydrographic survey results and dredge plan revisions.

Estimated Completion Dates of Current Tasks for Northern Region as of 10/03/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late December

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal operations to continue in Zone 4, area 4, and Zone 5, areas 6C and 6D. Beach quality sand is being relocated for beach replacement operations on the barrier island in Lavallette and Ortlely.

Estimated Completion Dates of Current Tasks for Central Region as of 10/03/2013:

Zone 3	
Activity	Estimated Completion
None	

Zone 4	
Activity	Estimated Completion
Area 4, 4B Sediment Removal	Mid-October
Area 3 Sediment Removal	Late October

Zone 5	
Activity	Estimated Completion
Area 6C Sediment Removal	Mid-October
Area 6D Sediment Removal	Mid-October

**Estimated Completion Dates of Current Tasks for Central Region as of 10/03/2013:
(continued)**

Zone 6	
Activity	Estimated Completion
Lagoon Sediment Removal	Mid-October

Zone 7	
Activity	Estimated Completion
None	

Southern Region

- Sediment removal operations are expected to start in two Zone 9 outfalls.

Estimated Completion Dates of Current Tasks for Southern Region as of 10/03/2013:

Zone 8	
Activity	Estimated Completion
Outfall Sediment Removal	Early October
Marina Sediment Removal	Early November

Zone 9	
Activity	Estimated Completion
Outfall Sediment Removal	Late October
Marina Sediment Removal	Early November

Zone 10	
Activity	Estimated Completion
Marina Sediment Removal	Early November

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Early December

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Late November

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport