

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday October 10, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday October 9, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	826	0	826
C&D (CY) Total	9,197	73,823	18,641	101,661
Sediment Removed (CY) This Week	2	13,302	394	13,698
Sediment Removed (CY) Total	131,928	228,361	394	360,683
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	39	113	42	194

Current Contractor Activities

Northern Region

- Sediment removal operations are scheduled to start pending contractor mobilization.

Estimated Completion Dates of Current Tasks for Northern Region as of 10/10/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late December

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal operations to continue in Zone 4 area 4 and are scheduled to be completed in Zone 5 areas 6C and 6D. Beach quality sand is being relocated for beach replacement operations on the barrier island in Lavallette and Ortley.

Estimated Completion Dates of Current Tasks for Central Region as of 10/10/2013:

Zone 3	
Activity	Estimated Completion
None	

Zone 4	
Activity	Estimated Completion
Area 4, 4B Sediment Removal	Late November
Area 3 Sediment Removal	Late November

Zone 5	
Activity	Estimated Completion
Area 6C Sediment Removal	Early October
Area 6D Sediment Removal	Mid-October

Zone 6	
Activity	Estimated Completion
None	

**Estimated Completion Dates of Current Tasks for Central Region as of 10/10/2013:
(continued)**

Zone 7	
Activity	Estimated Completion
None	

Southern Region

- Sediment removal operations to begin in one Zone 8 outfall and Zone 8, 9, and 10 marinas.
- Sediment operations to continue in Zone 9 outfalls.

Estimated Completion Dates of Current Tasks for Southern Region as of 10/10/2013:

Zone 8	
Activity	Estimated Completion
Outfall Sediment Removal	Late October
Marina Sediment Removal	Mid-November

Zone 9	
Activity	Estimated Completion
Outfall Sediment Removal	Late October
Marina Sediment Removal	Early December

Zone 10	
Activity	Estimated Completion
Marina Sediment Removal	Early November

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Early December

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Late November

Report debris at 1-877-WARN-DEP

Additional information available at:
<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport