

MEMORANDUM

From: Dewberry
To: New Jersey Department of Environmental Protection
Date: Thursday October 17, 2013
RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project –
Weekly Website Update: Week Ending Wednesday October 16, 2013

Debris Contractor Statistics				
	Northern	Central	Southern	Totals
C&D (CY) This Week	0	1,307	55	1,362
C&D (CY) Total	9,197	75,130	18,696	103,023
Sediment Removed (CY) This Week	0	11,145	0	11,145
Sediment Removed (CY) Total	131,928	239,506	394	371,828
Vessels & Vehicles (#) This Week	0	0	0	0
Vessels & Vehicles (#) Total	39	113	42	194

Current Contractor Activities

Northern Region

- Contractor is preparing schedule for anticipated dredging activities.
- Vessels will continue to be transferred to the Brick aggregation site for auction and final disposal.

Estimated Completion Dates of Current Tasks for Northern Region as of 10/17/2013:

Zone 1	
Activity	Estimated Completion
Marina Sediment Removal	Pending

Zone 2	
Activity	Estimated Completion
Marina Sediment Removal	Late December

Central Region

- Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal operations to continue in Zone 4 area 4 and are scheduled to be completed in Zone 5 area 6C. Beach quality sand is being relocated for beach replacement operations on the barrier island in Lavallette and Ortley.

Estimated Completion Dates of Current Tasks for Central Region as of 10/17/2013:

Zone 3	
Activity	Estimated Completion
None	

Zone 4	
Activity	Estimated Completion
Area 4, 4B Sediment Removal	Late November
Area 3 Sediment Removal	Late November

Zone 5	
Activity	Estimated Completion
Area 6C Sediment Removal	Late-October
Area 6D Sediment Removal	Late-October

Zone 6	
Activity	Estimated Completion
None	

**Estimated Completion Dates of Current Tasks for Central Region as of 10/17/2013:
(continued)**

Zone 7	
Activity	Estimated Completion
None	

Southern Region

- Sediment removal, screening, and final disposition operations to continue in the Zone 8 outfall. Sediment screening and placement to continue in Zone 9.
- Hydrographic surveys are scheduled to be conducted in three (3) marinas in Zone 9.
- Vessel disposal to continue at Bader Field in Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 10/17/2013:

Zone 8	
Activity	Estimated Completion
Outfall Sediment Removal	Late October
Marina Sediment Removal	Mid-November

Zone 9	
Activity	Estimated Completion
Outfall Sediment Removal	Late October
Marina Sediment Removal	Early December

Zone 10	
Activity	Estimated Completion
Marina Sediment Removal	Early November

Zone 11A (Atlantic Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Early December

Estimated Completion Dates of Current Tasks for Southern Region as of 10/17/2013:

Zone 11B (Delaware Coast)	
Activity	Estimated Completion
Marina Sediment Removal	Late November

Report debris at 1-877-WARN-DEP

Additional information available at:

<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport