Form: BWSE-CITR-IQ (08- per N.J.S.A. 58:11-9.4 Page 1 of 5	D9-2022) Physical Connection Facility ID No.: Permit Activity No.: WPC2_000_ (If unknown, leave blank)
	NEW JERSEY DEPARTMENT OF ENVIRONMENTAL PROTECTION Certification of Inspection & Testing Results – itial & Quarterly Physical Connection Test & Maintenance Report

			, U
1 st Quarter	2 nd Quarter	3 rd Quarter	4 th Quarter
01/01-03/31	04/01-06/30	07/01-09/30	10/01-12/31

Backflow Prevention Device Test Date ___/__/___ Test Kit Calibration Date ___/___/

To: physicalconnection@dep.nj.gov Mail Code 401-03 NJ DEP, Division of Water Supply & Geoscience **Bureau of Water System Engineering PO Box 420** Trenton, NJ 08625-0420

Application to: physicalconnection@dep.nj.gov.

Instructions: Per N.J.S.A. 58:11-9.4 complete this form and submit after initial inspection & testing of each; new service connection install, newly permitted existing, modified, or replacement, backflow prevention device for approved physical connection installation. Mail form to the Supplier of Water and Administrative Authority (CEHA designee having local health board jurisdiction) within 5 days of each test and inspection performed by a Certified Tester. Forms shall be kept at facility,

From: (Physical Connection Permittee/Applicant Name)

exhibited upon request, and as applicable per N.J.A.C.

7:10-10.5 through 10.7 et seg emailed with a Physical **Connection Initial/New, Modification or Renewal**

The backflow prevention device identified below has been tested and inspected as required by N.J.A.C. 7:10-10.6 with results in compliance with N.J.A.C. 7:10-10 et seq. according to the undersigned certified backflow prevention device tester.

Description of Device Tested	Location of Device
Manufacturer: RPZ DCVA	
Model Number: Size:in.	
Serial Number (SN):	
New Service Connection Device Install	Newly Permitted Existing Device
Modified Permitted Existing Device	Replacement of Permitted Existing Device Old SN:
Comments and Notations:	

PRESSURE TEST INTERNAL INSPECTION **REDUCED PRESSURE ZONE ASSEMBLY (RPZ)** RPZ **DOUBLE CHECK VALVE ASSEMBLY** DCVA (DCVA) 2nd Check 1st Check 2nd Check 1st Check **Relief Valve** Relief Valve Initial Test Closed Tight OK OK Closed Tight Opened OK PSID at at **PSID PSID** Passed Leaked Leaked Date__/__/__ No.2 Shut-off Valve Closed Tight Did Not Open Failed Failed Failed Failed Leaked (test invalidated) Date__/__/__ No.2 Shut-off Repaired __/__/ Repairs & Materials Used (Repair or Closed Tight Closed Tight Opened OK OK OK at PSID at PSID **PSID Replace)** Re-Test Date__/__/__ <30 Days After Initial Failure

Certification of Inspection & Testing Results – Initial & Quarterly Physical Connection Testing & Monitoring Report

[Must be completed by the Certified Backflow Prevention Device Tester per N.J.A.C. 7:10-10 et seq and according to testing instructions on this Form BWSE-CITR-IQ (08-2022) as amended and authorized by N.J.S.A. 58:11-9.4]

I hereby certify that on / / /	the Backflow Prevention Device 1	vice listed on this form was functioning satisfactorily		
Name of Firm:				
Address :				
Certified Tester Name:		Certified Tester Email:		
Certified Tester Phone Number:				
Certified Tester Signature:				
Tester Certifying Agency:	Certified Tester ID #:	Exp.Date:///////		

Backflow Prevention Device Assemblies – PRETEST SET UP & TEST PROCEDURES (N.J.A.C. 7:10-10.6 et seg amended/supplemented by authorization of N.J.S.A. 58:11-9.4)

(The following RPZ & DCVA PRETEST SET UP AND TEST PROCEDURES are intended as a quick field reference guide and are not a comprehensive substitute for the regulations or curriculum materials from New Jersey approved Backflow Tester Certifying Agencies.)

PRETEST SET UP for both RPZ & DCVA Backflow Assemblies and Test Kit

1. Notify and obtain Facility Owner/Permittee permission for backflow prevention device test and temporary water service interruption.

2. Identify device: manufacturer, type, size, model and serial number as well as flow direction and upstream/downstream shut-offs and number sequence of test cocks as well as confirming that test cock adapters are installed.

3. Verify that upstream shut-off valve No. 1 is open, and there is water pressure. With permission close downstream shut-off valve No. 2. Note for Reduced Pressure Zone Assemblies: A discharge from the RPZ relief valve port indicates a leaking No. 1 check valve, which means test failure and requires repair of No. 1 check valve before remainder of RPZ testing can continue. If there is no discharge No. 1 check valve can be assumed to be holding tight which is the initial RPZ testing parameter. The RPZ testing parameters (t5TT21) are: t5 - first check valve holds tight when no RPZ relief valve port discharge at minimum differential pressure of 5 PSID

T – second check valve holds Tight when no RPZ relief valve port discharge and differential pressure gauge steady against backpressure

T-downstream shut-off valve No. 2 Tightness confirms no-flow (no-leak) condition to validate device valve differential pressure readings

2 – relief value opens at minimum differential pressure of 2 PSID below inlet supply pressure

1 – second check valve differential pressure steady at minimum of 1 PSID.

4. Flush test cocks in this order #4, #3, #2, & #1 all remaining open with small flow, then after all air is bled close test cocks in this order #1, #2, #3 & #4. This order prevents premature RPZ relief valve opening before the test, and this order is also acceptable for DCVA test cocks flush.

Note for Double Check Valve Assemblies: BACKPRESSURE EVALUATION - Confirm backpressure does not exist with a standard PSI calibrated gauge to verify pressure at test cock #1 is higher than test cock #4. Device cannot be tested if backpressure condition exists from leaking downstream shut-off valve No. 2 which must be reclosed and/or repaired, or replaced with a new shut-off valve No. 2, or another shut-off valve further downstream is successfully closed to establish no-flow condition before the device can be fully tested. The DCVA testing parameters (11T) are:

1 – first check valve must have minimum static differential pressure of 1 PSID

1 – second check valve must have minimum static differential pressure of 1 PSID, but even if static differential pressure is 0 PSID device should be tested for backpressure since 0 PSID may indicate downstream shut-off valve is leaking and device is in backflow condition T-Tightness validation test for no-flow conditions (if necessary see above Note for Double Check Valve Assemblies to evaluate and eliminate backpressure to establish no-flow conditions).

5. Close Test Kit high control valve (A) and low control valve (B), leave vent control valve (C) open.

PRETEST SET UP for both RPZ & DCVA Backflow Assemblies and Test Kit on preceding Page 3 of 5 are essential for proper execution of the following RPZ and DCVA TEST PROCEDURES.

Reduced Pressure Zone Assembly (RPZ) <u>TEST PROCEDURES</u>

- A) First check valve tightness at 5 PSID minimum differential pressure test:
 - Follow above PRETEST SET UP 3. <u>Note for Reduced Pressure</u> Zone Assemblies to confirm tightness t.
 - 2. Connect Test Kit high-pressure hose to test cock #2.
 - 3. Connect Test Kit low-pressure hose to test cock #3.
 - 4. Open test cocks #2 & #3.
 - 5. Open Test Kit high valve (A) and bleed air out vent hose.
 - 6. Close high valve (A).
 - 7. Open Test Kit low valve (B) and bleed air out vent hose.
 - 8. Close low valve (B) <u>Slowly</u>.
 - 9. Observe stable differential pressure on gauge and record on test form. (Must be 5 PSID Minimum)
 - 10. Leave Test Kit in place with high valve (A) and low valve (B) closed and vent control valve remaining open.

B) Second check valve Tightness against backpressure test:

- 1. Elevate and bleed Test Kit vent hose by opening low valve (B) to fill vent hose with water then close low valve (B).
- 2. Connect water filled vent hose to test cock #4.
- 3. Open test cock #4.
- 4. Open Test Kit high valve (A) <u>Slowly</u>.
- Observe gauge and record on test form. If a slight differential pressure drop occurs but then holds steady, second check valve is Tight. Close test cock #4 and conduct (no-flow) test C) below.
- 6. If pressure continues drop and RPZ relief port discharges, then second check is recorded as leaking so (no-flow) test C) below cannot be performed. However, RPZ relief valve with failed leaking second check can and should be tested. Close test cock #4 and skip to D) RPZ relief valve opening differential pressure test below.

C) Downstream shut-off valve No. 2 Tightness (no-flow) test and differential pressure validation:

- 1. Close test cock #2.
- Observe gauge, if reading steady, the downstream shut-off valve No. 2 is Tight. But if differential gauge drops to zero, flow condition exists, and the downstream shut-off valve No. 2 is recorded as leaking which makes TEST PROCEDURES A) on the First and B) on the Second check valves invalid and they must be recorded as such. For solutions to <u>leaking</u> see above PRETEST SET UP 4. <u>Note for Double Check Valve</u> <u>Assemblies</u>.

D) **RPZ** relief value opening differential pressure test:

- Relief valve must open at a minimum of 2 PSID below inlet.
- 1. Open test cock #2, Test Kit high valve (A) shall remain open and close Test Kit vent valve (C).
- 2. <u>Slowly</u> open the Test Kit low valve (B) until the differential pressure begins to fall <u>Slowly</u>.
- 3. Observe relief valve port for first discharge of water and record the pressure differential on the gauge at this point on the form.

E) Second check valve 1 PSID minimum differential pressure test:

- 1. Connect Test Kit high hose (A) to test cock #3 and Test Kit low hose (B) to test cock #4.
- 2. Open test cocks #3 and #4 and bleed from Test Kit high and low.
- 3. Record second check differential pressure which must be minimum of 1 PSID. If 0 PSID, downstream shut-off valve No. 2 may be leaking causing backpressure. Evaluate for backpressure.

Double Check Valve Assembly (DCVA) <u>TEST PROCEDURES</u>

A) First check valve 1 PSID minimum differential pressure test:

- 1. Connect Test Kit high-pressure hose to test cock #2.
- 2. Connect Test Kit low-pressure hose to test cock #3.
- 3. Open test cocks #2 & #3.
- 4. Open Test Kit high valve (A) and bleed air out vent hose.
- 5. Close high valve (A).
- 6. Open Test Kit low valve (B) and bleed air out vent hose.
- 7. Close low valve (B) <u>Slowly</u>.
- 8. Observe stable differential pressure on gauge and record on test form. (Must be 1 PSID Minimum)
- 9. Close test cocks #2 & #3, then disconnect hoses.

B) Second check valve 1 PSID minimum static differential pressure test:

- 1. Close Test Kit high control valve (A) and low control valve (B), leave vent control valve (C) open.
- 2. Connect high-pressure hose to test cock #3.
- 3. Connect low-pressure hose to test cock #4.
- 4. Open test cocks #3 & #4.
- 5. Open Test Kit high valve (A) and bleed air out vent hose.
- 6. Close high valve (A).
- 7. Open Test Kit low valve (B) and bleed air out vent hose.
- 8. Close low valve (B) <u>Slowly</u>.
- 9. Observe stable differential pressure on gauge and record on test form. (Must be 1 PSID Minimum)
- 10. Close test cocks #3 & #4, then disconnect hoses.

C) Downstream shut-off valve No. 2 Tightness (no-flow) test and differential pressure validation:

- 1. Repeat **First check valve** test procedures A)1.-A)6 above.
- 2. Elevate and bleed Test Kit vent hose, then connect to test cock #4.
- 3. Open test cock #4.
- 4. Open Test Kit high valve (A) <u>Slowly</u>.
- 5. Close test cock #2.
- Observe gauge, if reading steady, the downstream shut-off valve No. 2 is Tight. But if differential gauge drops to zero, flow condition exists, and the downstream shut-off valve No. 2 is recorded as leaking which makes TEST PROCEDURES A) on the First and B) on the Second check valves invalid and they must be recorded as such. For solutions to <u>leaking</u> see above <u>PRETEST SET UP 4</u>. <u>Note for Double Check Valve</u> <u>Assemblies</u>.

POST-TEST PROCEDURES: Prior to Test Kit equipment removal close all test cocks, slowly and fully open downstream shutoff valve No. 2 restoring water service, then complete all test data reporting per N.J.A.C. 7:10-10 et seq.

Certification of Inspection and Testing Results

Must be completed ONLY when witnessing is specifically required under N.J.A.C. 7:10-10.6(b)2 by Supplier of Water a.k.a. Community Water System, Administrative Authority (CEHA designee having local health board jurisdiction), or NJDEP Bureau of Water System Engineering per N.J.A.C. 7:10-10 et seq and according to testing instructions on this Form BWSE-CITR-IQ (08-2022) as amended and authorized by N.J.S.A. 58:11-9.4]

Otherwise ONLY TESTER CERTIFICATION on page 2 is required.

Certification by Supplier of Water:

Form: BWSE-CITR-IQ (08-09-2022)

per N.J.S.A. 58:11-9.4

Page 5 of 5

On____/___The Supplier of Water for the facility named on this form hereby recommends that the Physical Connection Permit be issued for One Year and Certifies that; through witnessing of the Pressure Tests performed by a Certified Tester that: The Backflow Prevention Device was functioning satisfactorily at the time of the test.

Name and PWSID of the Supplier of Water	
	Name:
	Email:
	Signature:

Certification by Administrative Authority (CEHA designee having local health board jurisdiction):

/____ The Administrative Authority (CEHA designee having local health board jurisdiction) On / for the Physical Connection Permittee/Applicant identified on page 1 of this form hereby recommends that the Physical Connection Permit be issued for One Year and Certifies that; through witnessing of the Pressure Tests performed by a Certified Tester that: The Backflow Prevention Device was functioning satisfactorily at the time of the test.

Name of Administrative Authority (CEHA designee having local health board jurisdiction) Name: _____

Email: _____

Signature: _____

The Department of Environmental Protection, Division of Water Supply & Geoscience, Bureau of Water System Engineering hereby certifies that through a site inspection and witnessing of a pressure test the Backflow Prevention Device was functioning satisfactorily at the time of the test and that the Approved Physical Connection Installation was in Compliance with the Rules at N.J.A.C. 7:10-10.1 et. seq and hereby recommends approval.

> Name: _____ Email: Signature: