

# NJ DEP Waterway Debris Removal Status

## Week Ending 13 Jun 2013

Region 1 Contractors: Don Jon/SAIC	
CY Debris Removed Inland:	5,993
Verified Acres Surveyed Streams/Backbay:	32,315
Estimated % Complete of Streams/Backbay Surveyed:	62%
Verified Acres Surveyed Ocean:	673
Number of Submerged Targets Identified:	1,923
Number of Submerged Targets Removed:	631
CY Sediment Removal (Dredge):	41,013

### Region 1

Statistics	Total
CY Removed Inland:	69,564
CY Removed Bay/Ocean:	59,945
Verified Acres Surveyed Streams/Backbay:	84,132
Estimated % Complete of Stream/Backbay Surveyed:	49%
Verified Acres Surveyed Ocean:	47,657
Estimated % Complete of Ocean Surveyed:	19%
Number of Submerged Targets Identified:	8,399
Number of Submerged Targets Removed:	2,554
CY Dredged:	42,067

Region 2 Contractors: Crowder Gulf/Arcadis	
CY Removed Inland:	48,511
Verified Acres Surveyed Streams/Backbay:	42,540
Estimated % Complete of Streams/Backbay Surveyed:	84%
Verified Acres Surveyed Ocean:	3309
Number of Submerged Targets Identified:	2,182
Number of Submerged Targets Removed:	1,725
CY Sediment Removal (Dredge):	1,054

### Region 2

Region 3 Contractors: AshBritt/SAIC	
CY Removed Inland:	15,060
Verified Acres Surveyed Streams/Backbay:	10,375
Estimated % Complete of Streams/Backbay Surveyed:	9%
Verified Acres Surveyed Ocean:	55963
Number of Submerged Targets Identified:	4,294
Number of Submerged Targets Removed:	198
CY Sediment Removal (Dredge):	

### Region 3



Estimated percentage surveyed may change based on eligibility and findings.  
Acres surveyed and number of submerged targets identified do not include DOT survey data.