

NJ DEP Waterway Debris Removal Status

Week Ending 29 August 2013

Region 1 Contractors: Don Jon/SAIC	
CY Debris Removed Inland:	9,197
Verified Acres Surveyed Streams/Backbay:	31,765
Estimated % Complete of Streams/Backbay Surveyed:	63%
Verified Acres Surveyed Ocean:	673
Number of Submerged Targets Identified:	1,896
Number of Submerged Targets Removed:	767
CY Sediment Removal (Dredge):	129,571

Region 1

Statistics	Total
CY Removed Inland:	96,585
CY Removed Bay/Ocean:	
Verified Acres Surveyed Streams/Backbay:	129,146
Estimated % Complete of Stream/Backbay Surveyed:	76%
Verified Acres Surveyed Ocean:	65,604
Estimated % Complete of Ocean Surveyed:	22%
Number of Submerged Targets Identified:	15,212
Number of Submerged Targets Removed:	8,896
CY Dredge d:	268,588

Region 2 Contractors: Crowder Gulf/Arcadis	
CY Removed Inland:	69,625
Verified Acres Surveyed Streams/Backbay:	45,528
Estimated % Complete of Streams/Backbay Surveyed:	90%
Verified Acres Surveyed Ocean:	8222
Number of Submerged Targets Identified:	5,111
Number of Submerged Targets Removed:	5,111
CY Sediment Removal (Dredge):	139,017

Region 2

Region 3 Contractors: AshBritt/SAIC	
CY Removed Inland:	17,763
Verified Acres Surveyed Streams/Backbay:	51,853
Estimated % Complete of Streams/Backbay Surveyed:	45%
Verified Acres Surveyed Ocean:	56709
Number of Submerged Targets Identified:	8,205
Number of Submerged Targets Removed:	3,018
CY Sediment Removal (Dredge):	

Region 3

